

ENGINEERING DEPARTMENT
MONTHLY PROJECT STATUS REPORT

September 2, 2011

PROJECT UPDATES

- First Ave – Phase I: Road improvements on First Avenue between Sycamore and Robertson to include widening, curb & gutter and storm drainage improvements.
 - General Status: Progress Energy Easement acquisition complete.
Scheduling utility relocation.
 - Design: Complete
 - Permits: Complete
 - Expected Construction: Fall 2011
- First Ave – Phase II: Landscape & Hardscape Improvements on First Avenue, between Robertson and Fayetteville Street.
 - General Status: Awaiting approvals from NCDOT
 - Design: Complete
 - Permits: In progress
 - Expected Construction: Spring 2012
- Pedestrian Crosswalk: Installation of pedestrian crossing at the intersection of Widewaters and Knightdale Boulevard.
 - General Status: To be combined with BB&T Right Turn Lane
 - Design: Complete
 - Permits: Complete
 - Expected Construction: Late Fall 2011/Early Spring 2012
- BB&T Right Turn Lane: Installation of dedication right turn lane with sidewalk connection along the BB&T frontage to Knightdale Boulevard.
 - General Status: In permitting
 - Design: Complete
 - Permits: In progress
 - Expected Construction: Late Fall/Early Spring 2012
- Widewaters Roundabout/Hinton Oaks Median: Projects now combined. Goals: Improvements to the functionality and visibility of the roundabout at Widewaters and Village Park Drive and Extend median south to prevent illegal U-turns of vehicles exiting First Citizens bank.
 - Design: Complete
 - Permits: In progress
 - Expected Construction: Complete
- Knightdale Park: Design & Development of 76+ acre Town owned park off of First Avenue.
 - Design: In progress
 - Permits: Winter 2012
 - Expected Construction: Spring 2012

- Greenway- Phase II: Construction of Greenway from Hodge Road to Parkside Commons Park in Mango Creek Basin.
 - Design: In progress
 - Permits: In progress
 - Expected Construction: Spring 2012