

# Attachment D: Dry Detention Pond SCM Inspection Report Town of Knightdale, North Carolina

Project Name:	Inspe
Parcel PIN:	

nspection Date: \_\_\_\_\_

SCM ID #:

#### CODE KEY

NA	Not Applicable
С	Compliant
СМ	Compliant with minor maintenance (repairs are to be made within 90 days of initial report)
NC	Not Compliant (Repairs and reinspection within 90 days)

# **RESULT:**

## **INFLOW POINTS**

Assessment	Code	Comments
Obstructions (vegetation/debris/sediment)		
Erosion/Undercutting		
Displacement of Fabric or Riprap		
Pipe Condition		
Other (describe)		

## FOREBAY (IF APPLICABLE)

Assessment	Code	Comments
Sediment/Debris Accumulation		
Invasive Vegetation		
Forebay Dam		
Other (describe)		

### MAIN TREATMENT AREA

Assessment	Code	Comments
Standing Water (>5 days after storm)		
Sediment Accumulation		
Debris Accumulation		
Vegetation		
Invasive Vegetation		
Other (describe)		

\*Replace such plants as necessary per original approved construction plans.

\*Invasive vegetation should be no greater than 5% of surface area.



# **Attachment D: Dry Detention Pond SCM Inspection Report (Continued)**

## EMBANKMENTS

Assessment	Code	Comments
Erosion and/or Loss of Dam Material		
Emergency Spill Way Condition		
Maintenance of Vegetation on Slopes		
Shrubs/Trees Present on Dam (>3' tall)		
Animal Burrows		
Evidence of Seepage		
Evidence of Failure		
Other (describe)		

\*It is recommended that a dam specialist be consulted regarding established trees growing on a dam. The owner may choose to leave trees provided they are not adversely affecting SCM functionality or creating a hazardous condition; however, the Town assumes no liability for any damage caused by remaining trees on the dam.

# OUTLET DEVICE

Assessment	Code	Comments
Obstruction (vegetation/debris etc.)		
Erosion/Undercutting		
Joint Failure/Loss of Joint Material		
Overall Structural Condition		
Leaks		
Displacement of Fabric/Riprap		
Other (describe)		

### MISCELLANEOUS

Assessment	Code	Comments
Access		
Evidence of Routine Maintenance		
Other (describe)		

### ADDITIONAL COMMENTS

## PHOTOGRAPHS

Attach low resolution digital photographs of the site and structural SCMs including captions describing each photo. *NO less than 2 but NO more than 4 photo per page.*