

ENGINEERING DEPARTMENT  
MONTHLY PROJECT STATUS REPORT

January 6, 2012

PROJECT UPDATES

- First Ave – Phase I: Road improvements on First Avenue between Sycamore and Robertson to include widening, curb & gutter and storm drainage improvements.
  - General Status: **Utility relocation in progress.**
  - Design: Complete
  - Permits: Complete
  - Expected Construction: **Winter 2012**
  
- First Ave – Phase II: Landscape & Hardscape Improvements on First Avenue, between Robertson and Fayetteville Street.
  - General Status: All approvals achieved. Applying to FHWA for approval to bid out.
  - Design: Complete
  - Permits: Complete
  - Expected Construction: Spring 2012
  
- BB&T Right Turn Lane/ Pedestrian Crosswalk: Installation of dedicated right turn lane with sidewalk connection along the BB&T frontage to Knightdale Boulevard along with installation of pedestrian crossing at the intersection of Widewaters and Knightdale Boulevard.
  - General Status: All approvals achieved. Applying to FHWA for approval to bid out.
  - Design: Complete
  - Permits: **Complete**
  - Expected Construction: Early Spring 2012
  
- Knightdale Park: Design & Development of 76+ acre Town owned park off of First Avenue.
  - Design: In progress
  - Permits: Winter 2012
  - Expected Construction: Spring 2012
  
- Greenway- Phase II: Construction of Greenway from Hodge Road to Parkside Commons Park in Mango Creek Basin.
  - Design: In progress
  - Permits: In progress
  - Expected Construction: Spring 2012